



Tempe Streetcar Tempe City Council Issue Review Session

April 7, 2016

Streetcar Alignment



- Project Description:
- 3-mile alignment
 - 14 streetcar stops
 - Mixed-traffic and Exclusive Guideway

Streetcar Milestones

Date	Milestone
April 2013	Project entered “Project Development” in FTA’s Small Starts Grant Program
June 2014	Revised alignment approved by Council
August 2015	Project formally submitted to FTA for review/rating
October 2015	FTA issues Finding of No Significant Impact (FONSI)
February 2016	Project receives “Medium-High” project justification rating by FTA Project is included in President’s Proposed FY17 Budget
April 2016	Agreements to City Council

Next Steps

Anticipated Date	Next Steps
Spring 2016	Release RFP for streetcar vehicles - Inclusive of off-wire technology
Fall 2016	Award vehicle contract
Spring 2016 – Summer 2017	Design
Fall 2017 – Winter 2019	Construction
Ongoing	Public and stakeholder outreach